



Technology Serving People, Inc. • Environmental Health & Engineering Services

**Limited Asbestos and Lead Survey
Main Lift Station Redundant Outdoor
Electrical Switchgears Replacement
69th Street Waste Water Treatment Plant
2535 S/Sgt. Macario Garcia
Houston, Texas**

**Outline Agreement No. 4600008770
Project WBS No. R-000509-0015-3
Contract WBS No. R-000019-0047-4 & S-000019-0047-4
Task No. 12-17**

Prepared for:

**The City of Houston Public Works
and Engineering Department
611 Walker, 14th Floor
Houston, Texas 77251-1562**

Inspected:

December 6, 2012

Prepared By:

**Technology Serving People, Inc.
2511 Willowick, Suite 229
Houston, Texas 77027**

Submitted By:

A handwritten signature in black ink, appearing to read 'Eric F. LeBrocq, Jr.', written over a horizontal line.

**Eric F. LeBrocq, Jr.
Asbestos Consultant TDSHS No. 10-5375**

A handwritten signature in black ink, appearing to read 'Michael E. Solomon', written over a horizontal line.

**Michael E. Solomon
Lead Inspector TDSHS No. 2060695**

December 27, 2012

TABLE OF CONTENTS

Section 1	Executive Summary
Section 2	Asbestos Survey Report
Section 3	Lead Survey Report
Section 4	Chain of Custody and Sample Results
Section 5	Site Photographs and Site Plans
Section 6	Licenses and Accreditations
Section 7	Asbestos and Lead Hazard Characterization List
Section 8	COH Asbestos and Lead Check List

1

EXECUTIVE SUMMARY

Technology Serving People, Inc. (TSP) conducted a limited asbestos and lead survey on December 6, 2012 of the Main Lift Station Redundant Outdoor Electrical Switchgears Replacement Project at 69th Street Waste Water Treatment Plant, 2535 S/Sgt. Macario Garcia, Houston, Texas. The survey was conducted in relationship to a planned improvement project (#R-000509-0015-3). The survey was performed in accordance with State of Texas House Bill Number 509. The City of Houston provided a set of plans of the future equipment demolition and description of work for improvements (See attached COH supplied plans). The facility is a waste water treatment plant. The improvements include the demolition and replacement of various types of electrical gear located in the Main Lift Station Switchyard. The switchyard is fenced and is secured by locked entry gate. City of Houston supervision is required for entry into the switchyard. Site inspection and bulk material sample collections were conducted using standard protocols specified by the Texas Asbestos Protection Act (TAHPA), Texas Environmental Lead Reduction Rules (TELRR), and National Emissions Standards for Hazardous Air Pollutants (NESHAP). All accessible areas of the planned improvement areas were inspected.

A & B Environmental Services, Inc. of Houston, Texas, a State of Texas Licensed Asbestos Laboratory NLLAP Lead Laboratory, performed all lead analyses.

ASBESTOS SUMMARY

Findings:

No suspect asbestos containing materials were observed within the switchyard. No bulk material samples were collected.

Recommendations:

No asbestos abatement required. The general contractor can proceed with improvements.

Cost:

No asbestos abatement cost associated with this project.

LEAD SUMMARY

Findings:

Twelve (12) paint chip samples were taken of painted materials associated with planned improvements. Eight (8) of the painted materials was determined to have detectable lead levels. The other samples were reported as Below Reportable Limit (BRL).

Recommendations:

The electrical equipment and support steel framing is scheduled for renovation or demolition activities. Recycle all metal components including those with lead containing paint. No lead abatement required.

OSHA Requirements: The U.S. Occupational Safety and Health Administration (OSHA) does not specify a minimum lead concentration in its lead standard. Rather, it requires all employers to determine an exposure level and provide prescribed training, personal protective equipment, medical surveillance, and record keeping.

All paint which has a detectable level of lead is considered a lead-containing paint by OSHA and should be handled in the following ways:

1. Notify any contractor cutting, abrading or disturbing lead containing paint that the paint contains the listed concentrations of lead.
2. Metal components should be dismantled by unfastening bolts where possible. Cutting, abrading or welding on painted metal components should be discouraged.
3. Disposal of painted metal components should be through a metal recycling company that accepts metal with lead paint.
4. Demolished concrete structures with lead-containing paint should be tested by the TCLP method, as required by the U.S. Environmental Protection Agency (EPA), to characterize the waste for disposal.

Cost:

No lead abatement costs associated with this project.

2

Limited Asbestos Survey

**Main Lift Station Redundant Outdoor Electrical Switchgears Replacement
69th Street Waste Water Treatment Plant
2535 S/Sgt. Macario Garcia
Houston, Texas**

Technology Serving People, Inc. (TSP) conducted a limited asbestos and lead survey on December 6, 2012 of the Main Lift Station Redundant Outdoor Electrical Switchgears Replacement Project at 69th Street Waste Water Treatment Plant, 2535 S/Sgt. Macario Garcia, Houston, Texas. The survey was conducted in relationship to a planned improvement project (#R-000509-0015-3). The survey was performed in accordance with State of Texas House Bill Number 509. The City of Houston provided a set of plans of the future equipment demolition and description of work for improvements (See attached COH supplied plans). The facility is a waste water treatment plant. The improvements include the demolition and replacement of various types of electrical gear located in the Main Lift Station Switchyard. The switchyard is fenced and is secured by locked entry gate. City of Houston supervision is required for entry into the switchyard. Site inspection and bulk material sample collections were conducted using standard protocols specified by the Texas Asbestos Protection Act (TAHPA) and National Emissions Standards for Hazardous Air Pollutants (NESHAP). All accessible areas of the planned improvement areas were inspected.

ASBESTOS SUMMARY

Findings:

No suspect asbestos containing materials were observed within the switchyard. No bulk material samples were collected.

Recommendations:

No asbestos abatement required. The general contractor can proceed with improvements.

Cost:

No asbestos abatement cost associated with this project.

3

Limited Lead Survey

Main Lift Station Redundant Outdoor Electrical Switchgears Replacement 69th Street Waste Water Treatment Plant 2535 S/Sgt. Macario Garcia Houston, Texas

Technology Serving People, Inc. (TSP) conducted a limited asbestos and lead survey on December 6, 2012 of the Main Lift Station Redundant Outdoor Electrical Switchgears Replacement Project at 69th Street Waste Water Treatment Plant, 2535 S/Sgt. Macario Garcia, Houston, Texas. The survey was conducted in relationship to a planned improvement project (#R-000509-0015-3). The survey was performed in accordance with State of Texas House Bill Number 509. The City of Houston provided a set of plans of the future equipment demolition and description of work for improvements (See attached COH supplied plans). The facility is a waste water treatment plant. The improvements include the demolition and replacement of various types of electrical gear located in the Main Lift Station Switchyard. The switchyard is fenced and is secured by locked entry gate. City of Houston supervision is required for entry into the switchyard. Site inspection and bulk material sample collections were conducted using standard protocols specified by the Texas Asbestos Protection Act (TAHPA), Texas Environmental Lead Reduction Rules (TELRR), and National Emissions Standards for Hazardous Air Pollutants (NESHAP). All accessible areas of the planned improvement areas were inspected.

A & B Environmental Services, Inc. of Houston, Texas, a State of Texas Licensed Asbestos Laboratory NLLAP Lead Laboratory, performed all lead analyses.

Findings:

Twelve (12) paint chip samples were taken of painted materials associated with planned improvements. Eight (8) of the painted materials was determined to have detectable lead levels. The other samples were reported as Below Reportable Limit (BRL).

Recommendations:

The electrical equipment and support steel framing is scheduled for renovation or demolition activities. Recycle all metal components including those with lead containing paint. No lead abatement required.

OSHA Requirements: The U.S. Occupational Safety and Health Administration (OSHA) does not specify a minimum lead concentration in its lead standard. Rather, it requires all employers to determine an exposure level and provide prescribed training, personal protective equipment, medical surveillance, and record keeping.

All paint which has a detectable level of lead is considered a lead-containing paint by OSHA and should be handled in the following ways:

1. Notify any contractor cutting, abrading or disturbing lead containing paint that the paint contains the listed concentrations of lead.
2. Metal components should be dismantled by unfastening bolts where possible. Cutting, abrading or welding on painted metal components should be discouraged.

3. Disposal of painted metal components should be through a metal recycling company that accepts metal with lead paint.
4. Demolished concrete structures with lead-containing paint should be tested by the TCLP method, as required by the U.S. Environmental Protection Agency (EPA), to characterize the waste for disposal.

Cost:

No lead abatement costs associated with this project.

4

Laboratory Analysis Report

Total Number of Pages: 19

Job ID : 12120224



10100 East Freeway, Suite 100, Houston, TX 77029 tel: 713-453-6060, fax: 713-453-6091, <http://www.ablabs.com>

Client Project Name :
69th Street WWTP, Switchgears Replacement

Report To : Client Name: TSP Inc. P.O.#.:
Attn: Bruce Peters Sample Collected By: Michael Solomon
Client Address: 2511 Willowick #229 Date Collected:
City, State, Zip: Houston, Texas,

A&B Labs has analyzed the following samples...

Client Sample ID	Matrix	A&B Sample ID
691206-Pb-01	Paint Chips	12120224.01
691206-Pb-02	Paint Chips	12120224.02
691206-Pb-03	Paint Chips	12120224.03
691206-Pb-04	Paint Chips	12120224.04
691206-Pb-05	Paint Chips	12120224.05
691206-Pb-06	Paint Chips	12120224.06
691206-Pb-07	Paint Chips	12120224.07
691206-Pb-08	Paint Chips	12120224.08
691206-Pb-09	Paint Chips	12120224.09
691206-Pb-10	Paint Chips	12120224.10
691206-Pb-11	Paint Chips	12120224.11
691206-Pb-12	Paint Chips	12120224.12

A handwritten signature in black ink that reads "Alisha Rodriguez".

Released By: Alisha Rodriguez
Title: Project Manager
Date: 12/11/2012



This Laboratory is NELAP (T104704213-12-7) accredited. Effective: 07/01/2012; Expires: 03/31/2013

Scope: Non-Potable Water, Drinking Water, Air, Solid, Hazardous Waste

I am the laboratory manager, or his/her designee, and I am responsible for the release of this data package. This laboratory data package has been reviewed and is complete and technically compliant with the requirements of the methods used, except where noted in the attached exception reports. I affirm, to the best of my knowledge that all problems/anomalies observed by this laboratory (and if applicable, any and all laboratories subcontracted through this laboratory) that might affect the quality of the data, have been identified in the Laboratory Review Checklist, and that no information or data have been knowingly withheld that would affect the quality of the data.

This report cannot be reproduced, except in full, without prior written permission of A&B Labs. Results shown relate only to the items tested. Samples are assumed to be in acceptable condition unless otherwise noted. Blank correction is not made unless otherwise noted. Air concentrations reported are based on field sampling information provided by client. Soil samples are reported on a wet weight basis unless otherwise noted. Uncertainty estimates are available on request.

Date Received : 12/06/2012 11:20

LABORATORY TERM AND QUALIFIER DEFINITION REPORT



Job ID : 12120224

Date: 12/11/2012

General Term Definition

Back-Wt	Back Weight	Post-Wt	Post Weight
BRL	Below Reporting Limit	ppm	parts per million
cfu	colony-forming units	Pre-Wt	Previous Weight
Conc.	Concentration	Q	Qualifier
D.F.	Dilution Factor	RegLimit	Regulatory Limit
Front-Wt	Front Weight	RPD	Relative Percent Difference
LCS	Laboratory Check Standard	RptLimit	Reporting Limit
LCSD	Laboratory Check Standard Duplicate	SDL	Sample Detection Limit
MS	Matrix Spike	surr	Surrogate
MSD	Matrix Spike Duplicate	T	Time
MW	Molecular Weight	TNTC	Too numerous to count

Qualifier Definition

D1	Sample required dilution due to matrix effects.
R1	RPD exceeds control limits.
R4	LCS/LCSD RPD exceeds control limit. Recovery meets acceptance criteria.



LABORATORY TEST RESULTS

Job ID : 12120224

Date 12/11/2012

Client Name: TSP Inc. Attn: Bruce Peters
Project Name: 69th Street WWTP, Switchgears Replacement

Client Sample ID: 691206-Pb-01 Job Sample ID: 12120224.01
Date Collected: Sample Matrix Paint Chips
Time Collected:
Other Information:

Test Method	Parameter/Test Description	Result	Units	DF	Rpt Limit	Reg Limit	Q	Date Time	Analyst
SW-846 6010C	Total Metals								
	Lead	BRL	mg/Kg	10	100		D1	12/08/12 12:03	SS



LABORATORY TEST RESULTS

Job ID : 12120224

Date 12/11/2012

Client Name: TSP Inc. Attn: Bruce Peters
Project Name: 69th Street WWTP, Switchgears Replacement

Client Sample ID: 691206-Pb-02 Job Sample ID: 12120224.02
Date Collected: Sample Matrix: Paint Chips
Time Collected:
Other Information:

Test Method	Parameter/Test Description	Result	Units	DF	Rpt Limit	Reg Limit	Q	Date Time	Analyst
SW-846 6010C	Total Metals								
	Lead	6766	mg/Kg	10	100			12/08/12 12:07	SS



LABORATORY TEST RESULTS

Job ID : 12120224

Date 12/11/2012

Client Name: TSP Inc. Attn: Bruce Peters
Project Name: 69th Street WWTP, Switchgears Replacement

Client Sample ID: 691206-Pb-03 Job Sample ID: 12120224.03
Date Collected: Sample Matrix Paint Chips
Time Collected:
Other Information:

Test Method	Parameter/Test Description	Result	Units	DF	Rpt Limit	Reg Limit	Q	Date Time	Analyst
SW-846 6010C	Total Metals								
	Lead	25381	mg/Kg	100	1000			12/08/12 12:11	SS



LABORATORY TEST RESULTS

Job ID : 12120224

Date 12/11/2012

Client Name: TSP Inc. Attn: Bruce Peters
Project Name: 69th Street WWTP, Switchgears Replacement

Client Sample ID: 691206-Pb-04 Job Sample ID: 12120224.04
Date Collected: Sample Matrix Paint Chips
Time Collected:
Other Information:

Test Method	Parameter/Test Description	Result	Units	DF	Rpt Limit	Reg Limit	Q	Date Time	Analyst
SW-846 6010C	Total Metals								
	Lead	BRL	mg/Kg	10	100		D1	12/08/12 12:28	SS



LABORATORY TEST RESULTS

Date 12/11/2012

Job ID : 12120224

Client Name: TSP Inc. Attn: Bruce Peters
Project Name: 69th Street WWTP, Switchgears Replacement

Client Sample ID: 691206-Pb-05 Job Sample ID: 12120224.05
Date Collected: Sample Matrix Paint Chips
Time Collected:
Other Information:

Test Method	Parameter/Test Description	Result	Units	DF	Rpt Limit	Reg Limit	Q	Date Time	Analyst
SW-846 6010C	Total Metals Lead	6136	mg/Kg	10	100			12/08/12 12:32	SS



LABORATORY TEST RESULTS

Job ID : 12120224

Date 12/11/2012

Client Name: TSP Inc. Attn: Bruce Peters
Project Name: 69th Street WWTP, Switchgears Replacement

Client Sample ID: 691206-Pb-06 Job Sample ID: 12120224.06
Date Collected: Sample Matrix Paint Chips
Time Collected:
Other Information:

Test Method	Parameter/Test Description	Result	Units	DF	Rpt Limit	Reg Limit	Q	Date Time	Analyst
SW-846 6010C	Total Metals								
	Lead	11516	mg/Kg	100	1000			12/08/12 12:36	SS



LABORATORY TEST RESULTS

Job ID : 12120224

Date 12/11/2012

Client Name: TSP Inc. Attn: Bruce Peters
Project Name: 69th Street WWTP, Switchgears Replacement

Client Sample ID: 691206-Pb-07 Job Sample ID: 12120224.07
Date Collected: Sample Matrix Paint Chips
Time Collected:
Other Information:

Test Method	Parameter/Test Description	Result	Units	DF	Rpt Limit	Reg Limit	Q	Date Time	Analyst
SW-846 6010C	Total Metals								
	Lead	BRL	mg/Kg	10	100		D1	12/08/12 12:40	SS



LABORATORY TEST RESULTS

Job ID : 12120224

Date 12/11/2012

Client Name: TSP Inc. Attn: Bruce Peters
Project Name: 69th Street WWTP, Switchgears Replacement

Client Sample ID: 691206-Pb-08 Job Sample ID: 12120224.08
Date Collected: Sample Matrix Paint Chips
Time Collected:
Other Information:

Test Method	Parameter/Test Description	Result	Units	DF	Rpt Limit	Reg Limit	Q	Date Time	Analyst
SW-846 6010C	Total Metals								
	Lead	1743	mg/Kg	10	100			12/08/12 12:44	SS



LABORATORY TEST RESULTS

Job ID : 12120224

Date 12/11/2012

Client Name: TSP Inc. Attn: Bruce Peters
Project Name: 69th Street WWTP, Switchgears Replacement

Client Sample ID: 691206-Pb-09 Job Sample ID: 12120224.09
Date Collected: Sample Matrix: Paint Chips
Time Collected:
Other Information:

Test Method	Parameter/Test Description	Result	Units	DF	Rpt Limit	Reg Limit	Q	Date Time	Analyst
SW-846 6010C	Total Metals								
	Lead	BRL	mg/Kg	10	100		D1	12/08/12 12:49	SS



LABORATORY TEST RESULTS

Job ID : 12120224

Date 12/11/2012

Client Name: TSP Inc. Attn: Bruce Peters
Project Name: 69th Street WWTP, Switchgears Replacement

Client Sample ID: 691206-Pb-10 Job Sample ID: 12120224.10
Date Collected: Sample Matrix: Paint Chips
Time Collected:
Other Information:

Test Method	Parameter/Test Description	Result	Units	DF	Rpt Limit	Reg Limit	Q	Date Time	Analyst
SW-846 6010C	Total Metals								
	Lead	143	mg/Kg	10	100			12/08/12 11:35	SS



LABORATORY TEST RESULTS

Job ID : 12120224

Date 12/11/2012

Client Name: TSP Inc. Attn: Bruce Peters
Project Name: 69th Street WWTP, Switchgears Replacement

Client Sample ID: 691206-Pb-11 Job Sample ID: 12120224.11
Date Collected: Sample Matrix: Paint Chips
Time Collected:
Other Information:

Test Method	Parameter/Test Description	Result	Units	DF	Rpt Limit	Reg Limit	Q	Date Time	Analyst
SW-846 6010C	Total Metals								
	Lead	10146	mg/Kg	10	100			12/08/12 11:44	SS



LABORATORY TEST RESULTS

Date 12/11/2012

Job ID : 12120224

Client Name: TSP Inc. Attn: Bruce Peters
Project Name: 69th Street WWTP, Switchgears Replacement

Client Sample ID: 691206-Pb-12 Job Sample ID: 12120224.12
Date Collected: Sample Matrix Paint Chips
Time Collected:
Other Information:

Test Method	Parameter/Test Description	Result	Units	DF	Rpt Limit	Reg Limit	Q	Date Time	Analyst
SW-846 6010C	Total Metals								
	Lead	1148	mg/Kg	10	100			12/08/12 11:47	SS



Asbestos Bulk Sample Chain-of-Custody

Lead

A&B Job ID: 12120224

TAT (Check one):
 Immediate (2-4 hour) _____
 Rush (24 hour) _____
 Regular (3-5 working days)

Report to:
 Company: Technology Serving People, Inc. Company:
 Address: 2511 Willowick #225 Address:
Houston, Texas 77027
 Contact: Bruce Peters Contact:
 Phone: 713-398-8400 Phone:
 Fax: _____ Fax:
 Email: eric@brocc@earthlink.net Email:
 PO#: _____

Invoice to:
Same

Project Name#: 69th Street WWTP, Switchgears Replacement
 Sampler's Name & Company: Michael Solomon (TSP) Method of Shipment: _____

Client Sample #	A&B Sx ID	Type	Location
1 691206-Pb-01	O1A	Gray Paint	Outdoor Switch CKT-1J
2 691206-Pb-02	O2A	Gray Paint	Structural Steel @ XFMR
3 691206-Pb-03	O3A	Gray Paint	XFMR TX-1J
4 691206-Pb-04	O4A	Gray Paint	Outdoor Switch CKT-3J
5 691206-Pb-05	O5A	Gray Paint	XFMR
6 691206-Pb-06	O6A	Gray Paint	Switch CKT-2J
7 691206-Pb-07	O7A	Gray Paint	Outdoor Switch CKT-1J
8 691206-Pb-08	O8A	Gray Paint	XFMR
9 691206-Pb-09	O9A	Gray Paint	Substation
10 691206-Pb-10	I6A	Gray Paint	Outdoor Switch CKT-2J

Client Sample# is required. A&B Sx ID is assigned by the lab. Type and location are optional.

21.5⁰⁰

Relinquished by:	Date	Time	Received by:	Date:	Time
	12/6/12	1120		12-6-12	11:20 ^{am}

12120224

Paint Chips - Lead

Project Name/Number: 69th Street WWTP, Switchgear Replacement

Sample #	Lab ID #	Type	Location
13 91206-Pb-11	11A	Gray Paint	XFMR
14 91206-Pb-12	12A	Gray Paint	Structural Steel @ XFMR
15			
16			
17			
18			
19			
20			
21			
22			
23			
24			
25			
26			
27			
28			
29			
30			
31			
32			
33			
34			
35			



Sample Condition Checklist

A&B JobID : 12120224	Date Received : 12/06/2012	Time Received : 11:20AM	
Client Name : TSP Inc.			
Temperature : 21.5°C	Sample pH : N/A		
Thermometer ID : 111601055	pH Paper ID : N/A		
Check Points			
1. Cooler seal present and signed.	Yes	No	N/A
2. Sample(s) in a cooler.		X	
3. If yes, ice in cooler.		X	
4. Sample(s) received with chain-of-custody.	X		
5. C-O-C signed and dated.	X		
6. Sample(s) received with signed sample custody seal.		X	
7. Sample containers arrived intact. (If no comment).	X		
8. Matrix :	Water	Soil	Liquid
	Sludge	Solid	Cassette
	Tube	Bulk	Badge
	Food	Other	
	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
	<input type="checkbox"/>	<input type="checkbox"/>	<input checked="" type="checkbox"/>
9. Sample(s) were received in appropriate container(s).	X		
10. Sample(s) were received with proper preservative	X		
11. All samples were logged or labeled.	X		
12. Sample ID labels match C-O-C ID's	X		
13. Bottle count on C-O-C matches bottles found.	X		
14. Sample volume is sufficient for analyses requested.	X		
15. Samples were received within the hold time.	X		
16. VOA vials completely filled.			X
17. Sample accepted.	X		
Comments : Include actions taken to resolve discrepancies/problem:			
Other = Paint chips			

Received by : Dlopez

Check in by/date : CCripe / 12/06/2012

5



69th Street Waste Water Treatment Plant, 2535 S/Sgt. Macario Garcia, Houston, Texas



Main Lift Station Electrical Switchyard



691206-Pb-01, Gray Paint on Outdoor Switch CKT-1J (BRL <100mg/Kg)



691206-Pb-02, Gray Paint on Structural Steel at XFMR (6,766 mg/Kg)



691206-Pb-03, Gray Paint on XFMR TX-1J (25,381 mg/Kg)



691206-Pb-04, Gray Paint on Outdoor Switch CKJ-3J (BRL <100 mg/Kg)



691206-Pb-05, Gray Paint on XFMR (6,136 mg/Kg)



**691206-Pb-06, Gray Paint on Outdoor Switch
CKT-2J (11,516 mg/Kg)**



**681206-Pb-07, Gray Paint on Outdoor Switch
CKT-1J (BRL <100 mg/Kg)**



691206-Pb-08, Gray Paint on XFMR (1,743 mg/Kg)



**691206-Pb-09, Gray Paint on Substation (BRL <100
mg/Kg)**




**691206-Pb-10, Gray Paint on Outdoor Switch
CKT-2J (143 mg/Kg)**




691206-Pb-11, Gray Paint on XFMR (10,146 mg/Kg)



691206-Pb-12, Gray Paint on Structural Steel at XFMR (1,148 mg/Kg)



KEY PLAN



OVERALL SITE PLAN
SCALE: 1/8" = 1'-0"

CPRI 2010 STREET VIEW AND PHOTOGRAPHY 12500 WEST 10TH STREET, SUITE 100, HOUSTON, TX 77042 (713) 865-1000 FAX (713) 865-1004	
GAI GEORGE A. INGRAM, INC. 10000 WEST 10TH STREET, SUITE 100, HOUSTON, TX 77042 (713) 865-1000 FAX (713) 865-1004	
DESIGNED BY: EC DESIGN CHECK BY: WJG DRAWING CHECK BY: EC	DRAWN BY: ER CHECKED BY: WJG DATE: 11/11/11 PROJECT NO.: 11111111-01 CONSTRUCTION RESPONSE NO. 10000 WEST 10TH HOUSTON, TX 77042
PROJECT BY: CITY OF HOUSTON DEPARTMENT OF PUBLIC WORKS AND ENGINEERING	
69TH STREET W/THP MAIN L.S. REDUNDANT OUTDOOR ELECTRICAL ENCLOSURE OVERALL SITE PLAN	
CITY OF HOUSTON 69TH STREET W/THP MAIN L.S. REDUNDANT OUTDOOR ELECTRICAL ENCLOSURE OVERALL SITE PLAN	



- NOTES**
- PROTECT EXISTING CONDUITS DO NOT DAMAGE DURING DEMOLITION.
 - CONSTRUCT SAFETY BARRIER AROUND EXPOSED MEDIUM VOLTAGE BUS AND CABLE TO AVOID ACCIDENTAL CONTACT WITH ENERGIZED PARTS.
 - DISCONNECT AND REMOVE ALL INTERCONNECTING WIRES AND EXPOSED CONDUITS.
 - DEMOLISH THE EXISTING OUTDOOR SWITCH-1J, TRANSFORMER TX-3J, AND ALL ASSOCIATED WIRE AND CONDUITS.
 - DEMOLISH THE EXISTING OUTDOOR SWITCH-3J AND ALL ASSOCIATED WIRE AND CONDUITS.
 - DEMOLISH THE EXISTING TRANSFORMER 1K AND PRIMARY SWITCH-1K.
 - REFER TO RESPECTIVE ONE-LINE DIAGRAM ON SHEETS E-15 THRU E-18.

No Asbestos



TO BE DEMOLISHED / REMOVED

ELECTRICAL YARD PLAN
1/4" = 1'-0"

CPW CONSULTING PARTNERSHIP, INC. 1100 WEST 19TH STREET, SUITE 100 HOUSTON, TX 77002
GAI GROUP, INC. 1100 WEST 19TH STREET, SUITE 100 HOUSTON, TX 77002
 PROJECT NO. 00000000-11
 DRAWING NO. E-20
 REVISIONS BY: CC
 DATE: 08/11/11
 THIS DOCUMENT IS FOR THE PROJECT ONLY AND IS NOT TO BE REPRODUCED OR TRANSMITTED IN ANY FORM OR BY ANY MEANS, ELECTRONIC OR MECHANICAL, INCLUDING PHOTOCOPYING, RECORDING, OR BY ANY INFORMATION STORAGE AND RETRIEVAL SYSTEM.
 DESIGNED BY: JAMES BRADSHAW
 CITY OF HOUSTON
 DEPARTMENT OF PUBLIC WORKS AND ENGINEERING
 6501 WEST STREET WITH
 MAIN ELECTRICAL
 ELECTRICAL SWITCHGEAR'S REPLACEMENT
 DEMOLITION PLAN - STEP-1

6



TEXAS DEPARTMENT OF STATE HEALTH SERVICES
TECHNOLOGY SERVING PEOPLE INC

is certified to perform as a

Asbestos Consultant Agency

in the State of Texas within the purview of Texas Occupations Code, chapter 1954, so long as this license is not suspended or revoked and is renewed according to the rules adopted by the Texas Board of Health.

A handwritten signature in cursive script, appearing to read "David Lakey MD".

DAVID LAKEY, M.D.
COMMISSIONER OF HEALTH

License Number: 100035

Control Number: 96386

Expiration Date: 2/3/2013

(Void After Expiration Date)

VOID IF ALTERED NON-TRANSFERABLE



TEXAS DEPARTMENT OF STATE HEALTH SERVICES

Be it known that

TECHNOLOGY SERVING PEOPLE INC

is certified to perform as a

Lead Firm

in the State of Texas and is hereby governed by the rights, privileges and responsibilities set forth in Texas Occupations Code, Chapter 1955 and Title 25, Texas Administrative Code, Chapter 295 relating to Texas Environmental Lead Reduction, as long as this license is not suspended or revoked.

A handwritten signature in cursive script, appearing to read "David L. Lakey, M.D.".

David L. Lakey, M.D.
Commissioner of Health

License Number: 2110316

Control Number 6433

Expiration Date: 3/30/2014

(Void After Expiration Date)



**Texas Department of
State Health Services**

Asbestos Individual Consultant

ERIC F LEBROCQ JR

License No. 105375

Control No. 96327

Expiration Date: 4/3/2014



Department of State Health Services certifies that

MICHAEL E SOLOMON

is certified as a

Lead Inspector

Certification No: 2060695

Control No: 6175

Expires: 10/18/2013



David L. Lakay, M.D.
Commissioner of Health



**Texas Department of
State Health Services**

Asbestos Individual Consultant

BRUCE D PETERS

License No. 105336

Control No. 96363

Expiration Date: 7/31/2014



7

Asbestos Hazards Characterization (AHC) List

**Main Lift Station Redundant Outdoor Electrical Swithgears Replacement
69th Street Waste Water Treatment Plant
2535 S/Sgt. Macario Garcia
Houston, Texas**

Material

Asbestos Content

AHC

**No Suspect Asbestos Materials Observed
No Bulk Material Sample Taken**

Lead Hazards Characterization (LHC) List

**Main Lift Station Redundant Outdoor Electrical Swithgears Replacement
69th Street Waste Water Treatment Plant
2535 S/Sgt. Macario Garcia
Houston, Texas**

<u>Material</u>	<u>Lead Content</u>	<u>LHC</u>
691206-Pb-01 Gray Paint on Outdoor Switch CKT-1J	BRL Below Recordable Level	A- Allowable Lead Level
691206-Pb-02 Gray Paint on Structural Steel at XFMR	6766 mg/Kg	C1-Lead Present
691206-Pb-03 Gray Paint on XFMR TX-1J	25381 mg/Kg	C1-Lead Present
691206-Pb-04 Gray Paint on Outdoor Switch CKJ-3J	BRL Below Recordable Level	A-Allowable Lead Level
691206-Pb-05 Gray Paint on XFMR	6136 mg/Kg	C1-Lead Present
691206-Pb-06 Gray Paint on Outdoor Switch CKT-2J	11516 mg/Kg	C1-Lead Present
691206-Pb-07 Gray Paint on Outdoor Switch CKT-1J	BRL Below Recordable Level	A-Allowable Lead Level
691206-Pb-08 Gray Paint on XFMR	1743 mg/Kg	C2-Lead Present
691206-Pb-09 Gray Paint on Substation	BRL Below Recordable Level	A-Allowable Lead Level
691206-Pb-10 Gray Paint on Outdoor Switch CKT-2J	143 mg/Kg	A-Allowable Lead Level

Lead Hazards Characterization (LHC) List

**Main Lift Station Redundant Outdoor Electrical Swithgears Replacement
69th Street Waste Water Treatment Plant
2535 S/Sgt. Macario Garcia
Houston, Texas**

<u>Material</u>	<u>Lead Content</u>	<u>LHC</u>
691206-Pb-11 Gray Paint on XFMR	10146 mg/Kg	C1-Lead Present
691206-Pb-12 Gray Paint on Structural Steel At XFMR	1148 mg/Kg	C2-Lead Present

8

CHECK LIST FOR ASBESTOS SURVEYS

NAME OF THE FACILITY: 69th Street Waste Water Treatment Plant - Main Lift Station
 FACILITY ADDRESS: 2535 S/Sgt. Macario Garcia, Houston, Texas
 DATE OF SURVEY: 12/6/12 CONSULTANT: Technology Serving People, Inc.
 INSPECTOR(S) NAME: Eric F. LeBrocq Jr.

Note: Items/information listed below must be included in the report. Use this check list to ensure completeness of your report. Mark "X" or "check" in front of the information included in the report. Submit completed check list with the report. If a facility is surveyed for asbestos and lead, the surveys shall be segregated in one binder or preferably two separate reports.

1. Date and Contract number of the survey.
 2. Scope of work.
 3. Copy of the Inspector(s) TDH License.
 4. Name and Address of the building.
 5. Statement...if building records were used in the inspection and if not, Why?
 6. Date of construction and last renovation (if any) of the building.
 7. Cover letter (in report) contain executive summary or executive summary begin the report format.
 8. N/A List of areas that were not inspected. Explain.
 9. N/A Procedures and protocols used to collect bulk samples.
 10. N/A List of measures taken to prevent potential fiber release from locations where samples were extracted.
 11. N/A Drawings and photographs with sample locations marked to facilitate future location of materials sampled.
 12. N/A Statement...if an accredited (NVLAP) laboratory was used for Sample Analysis.
 13. N/A Copy of the Laboratory accreditation certificate.
 14. N/A Copy of the laboratory analysis results of the bulk samples.
 15. N/A Statement (by the laboratory) regarding Quality Assurance and Quality Control performed.
 16. N/A Copy of the chain of custody form for the bulk samples.
 17. N/A List of materials assumed to be containing asbestos.
 18. City of Houston Asbestos Hazard Categorization (AHC) list and categorization of all the samples according to the AHC list included in the report.
 19. Condition of the building structure such as deterioration, structural problems, or other damages.
- If Asbestos Present:
20. N/A Statement...if repeat analysis using point counting with PLM was done as required by the city for

ASBESTOS CHECKLIST

21. N/A Photographs of all Matcials proven to be ACM are included.
23. N/A All asbestos containing materials are classified as Friable or Non-Friable.
24. N/A Recommendations are made for all Asbestos Containing Materials.
25. N/A Reasonably accurate quantities of ACM's are estimated and given in the report.
26. N/A Cost estimations are given for abatement.
27. N/A Operation and Maintenance Plans are recommended.

Signed:

Name: Eric F. LeBrocq, Jr.Title: Asbestos Consultant

CHECK LIST FOR LEAD SURVEYS

NAME OF THE FACILITY: 69th Street Waste Water Treatment Plant - Main Lift Station
FACILITY ADDRESS: 2535 S/Sgt. Macario, Houston, Texas
DATE OF THE SURVEY: 12/6/12 CONSULTANT: Technology Serving People, Inc.
INSPECTOR(S) NAME: Michael Solomon

Note: Items/information listed below must be included in the report. Use this check list to ensure completeness of your report. Mark "X" or "check" in front of the information included in the report. Submit completed check list with the report. If a facility is surveyed for lead and asbestos, the survey reports shall be segregated in one binder or preferably two separate reports.

1. Statement... if "HUD Guidelines for Evaluation and Control of Lead Based Paint in Housing" or any other criteria was followed for the survey.
2. Date and Contract number of the survey.
3. Scope of the work.
4. Copy of the Inspector (s) TDH Certificate.
5. Name and Address of the building.
6. Statement... if building records were used in the inspection, and if not, Why?
7. Cover letter (in report) containing executive summary or executive summary at the beginning of the report format.
8. Date of construction and last renovation (if any) of the building.
9. List of areas that were not inspected. Explain.
10. Condition of the building structure such as deterioration, structural problems or other damages.
11. List of components assumed to have lead based paint or coating, if any.
12. City of Houston Lead Hazard Categorization (LHC) list and categorization of all the samples according to the LHC list included in the report.

If XRF Analyzer Used:

13. N/A Performance Characteristics Sheet (PCS) for the XRF equipment/s used.
14. N/A Calibration Check Test Results (Form 7.2, HUD Guidelines, or equivalent).
15. N/A Statement...if HUD Guidelines were followed for Calibration Check Test of the XRF equipment and replacement XRF equipment, if used.
16. N/A Installation date and type of source for XRF equipment and replacement equipment, if used.
17. N/A Drawings and photographs with XRF reading locations marked to facilitate future location of XRF readings.

✓ Samples Taken For Laboratory Analysis:

18. Procedures and protocols used to collect paint chip samples.

- 19. Copy of the chain of custody form for samples.
- 20. Statement ...if an accredited (NLLAP/ELLAP) laboratory was used for Sample Analysis.
- 21. Copy of the Laboratory accreditation certificate.
- 22. Copy of the laboratory analysis results of the paint chip samples and other PbCMs .
- 23. Statement (by the laboratory) regarding Quality Assurance and Quality Control performed.
- 24. Drawings and photographs with sample locations marked to facilitate future location of coating materials sampled.

If Lead Found:

- 25. Photographs of all component areas proven to have lead.
- 26. Recommendations for all components proven to have lead based paint or coatings.
- 27. Recommendations for Operation and Maintenance Plans.
- 28. Estimated quantities of Lead Containing Materials.
- 29. Cost estimations for abatement.

Signed: _____

Name: _____

Title: _____


Michael Solomon
Lead Inspector